

Pedestrian Ramp Program

Fiscal Year 2020 Semi-Annual Progress Report



Issued February 14, 2020
Covering July 1, 2019 – December 31, 2019



Overview

The New York City Department of Transportation (NYC DOT) maintains the City's 12,760 miles of sidewalks and approximately 185,000 corners. Pedestrian ramps (curb ramps) are an integral component of the sidewalk network.

Pedestrian ramps are a critical component in providing for safe and accessible means of travel throughout New York City. Pedestrian ramps provide access on and off our streets and sidewalks and are an essential tool for all pedestrians, especially aging New Yorkers and persons with disabilities.



Pedestrian Ramp Upgrades and Modifications

NYC DOT developed a program dedicated to upgrading and installing new pedestrian ramps and is committed to making pedestrian space safe and accessible for all road users. Existing pedestrian ramps must comply with the 2010 Americans with Disabilities Act Standards for Accessible Design (ADA). New and upgraded pedestrian ramps will be constructed to comply with the latest version of NYC DOT's Highway Rules, Standard Specifications, Standards Details of Construction, and ADA, including a detectable warning surface in a contrasting color to help guide persons who are blind or have low vision.

In addition, NYC DOT recently completed surveying all pedestrian ramps throughout the city in order to create a comprehensive inventory and assessment of current conditions. This effort will aid in the evaluation of existing conditions and help in the development of a prioritization model that will determine areas with greater need throughout the five boroughs (scheduled to be completed in December of 2020).



NYC DOT is committed to the successful implementation of this program and towards this goal is addressing pedestrian ramp installations and upgrades through the following efforts:

- When streets are resurfaced;
- During the implementation of Street Improvement Projects;
- When addressing sidewalk defects (Prior Notice Contracts);
- As part of capital projects;
- Through a formalized complaint process.

Beyond these efforts, NYCDOT is also monitoring the work performed by private utilities, developers and contractors working on behalf of other City agencies.




Pedestrian Ramp Survey

The City of New York, through NYC DOT, undertook an important effort to survey pedestrian ramps located throughout the city at corners, mid-block crossings and medians.



This survey utilized mobile technology to capture high definition, street level imagery and ground-based LiDAR data. The data was analyzed through an automated process to extract the measurements of each ramp. The initial survey locations are available as a map on the [Pedestrian Ramp Program Website](#). As of October 31, 2019, there are a total of 217,679 ramps surveyed across all five boroughs.¹ For an accessible version of the map visit the [Find Surveyed Ramps by Street Intersection](#) section.

The data obtained from the survey (supplemented by a thorough evaluation) will be used to identify the areas of greater need in each borough, to enhance NYC DOT's current pedestrian ramp maintenance program, and continue to provide safe and accessible corners compliant with ADA accessibility requirements.

A screenshot of a web application titled "Find Surveyed Ramps by Street Intersection". It provides instructions to follow 3 steps to generate a map of surveyed pedestrian ramps at a traffic intersection. The steps are: 1. Select Borough, 2. Add Street Name, and 3. Select Cross Street. The first step is active, showing a dropdown menu for "1. Select A Borough" with a "Next" button.

¹The information shows locations with existing, surveyed pedestrian ramps. If a dot is not shown, the location was not surveyed or has no pedestrian ramps. Locations that do not have ramps will be evaluated for additional installations following completion of the survey. DOT will complete the full compliancy assessment by October 31, 2020. DOT's continued quality assurance work on the survey data through October 31, 2020 may change the number of ramps published to date.

Planned Pedestrian Ramp Construction Schedule

NYC DOT has doubled the number of contracts registered annually and it is tripling the number of in-house crews constructing pedestrian ramps. Below is the planned schedule for construction targets including definitions of pedestrian ramp construction types. The pedestrian ramps constructed for this six month reporting period for each construction type and construction origin are presented under the progress report section.

An **installation** is a pedestrian ramp installation at a corner where a ramp does not exist.

An **upgrade** is a repair, replacement or other improvement to one or more elements of an existing pedestrian ramp that will bring the ramp into compliance with the ADA.

A **standard corner** is one that does not require structure or utility relocation and does not have special materials, or that may not require a unique design drawing.

A **complex corner** is one that requires a unique design drawing to be prepared in order to install or upgrade a pedestrian ramp due to an unusual site condition.


CONSTRUCTION TYPE	CONSTRUCTION TARGET	BY END OF
STANDARD INSTALLATIONS	800 corners	FY 2020
	All remaining installations at standard corners	FY 2021
COMPLEX INSTALLATIONS	914 corners	FY 2022
	2,163 corners	FY 2027
	All remaining installations at complex corners	FY 2030
STANDARD UPGRADES	35,000 corners	FY 2022
	62,000 corners	FY 2025
	89,000 corners	FY 2028
	108,590 corners	FY 2032
COMPLEX UPGRADES	700 corners	FY 2025
	1,300 corners	FY 2028
	3,100 corners	FY 2031
	5,300 corners	FY 2034
	815 corners per year until completion of all remaining complex upgrades	FY 35 through the completion of all remaining complex upgrades



Progress Report: July 1, 2019 - December 31, 2019

NYC DOT will provide reports semi-annually outlining the progress made on the construction of pedestrian ramps. As a supplement, DOT developed a GIS color-coded map and chart that can be accessed through the NYC DOT's Pedestrian Ramp Program Website, nycpedramps.info. The following pages provide information covering July 1, 2019 through December 31, 2019:

1. Total number of pedestrian ramps installed.
2. Total number of pedestrian ramps upgraded.
3. Total number of pedestrian ramps constructed in connection with resurfaced stretches.
4. Total number of pedestrian ramps constructed in response to complaints.
5. Total number of pedestrian ramps constructed through priority based work.



Pedestrian Ramps Constructed: July 1, 2019 - December 31, 2019

CONSTRUCTION TYPE / ORIGIN	PEDESTRIAN RAMPS CONSTRUCTED
1. INSTALLATIONS	217
2. UPGRADES	8,010
3. RESURFACING	7,561
4. COMPLAINTS	78
5. PRIORITY BASED*	N/A

Pedestrian Ramps Constructed Through Priority-Based Work

*After addressing corners following resurfacing and complaints, NYC DOT will combine the survey data with additional geographic and demographic information to determine where to begin our priority-based work. The results of this prioritization will be published on the NYC DOT's Pedestrian Ramp Program website by approximately December 2020.

With the information obtained from this analysis, NYC DOT will prioritize locations in the five boroughs with the intent to supplement the program. Until the analysis is complete, NYC DOT will schedule pedestrian ramp work based on factors other than through the prioritization model.

